

ADDENDUM: CEMP FOR TOP STRUCTURES: BLAAUWBERG DEVELOPMENT AREA (15 Sept 2019)

REVISION NUMBER: 001		DATE: 28 October 2019	
1.	EMP reference: Construction Environmental Management Plan (CEMP) For Top Structures: Blaauwberg Development Area. All CCT Approved.	Section: 1.3. Site Establishment Requirements Adding: 1.3.6. Water Management	
Current Specification		Proposed EMP Revision	
<ul style="list-style-type: none"> • None. 		Add a new specification as follows: <ul style="list-style-type: none"> • 1.3.6.1. Wastage of water shall be avoided at all times. Only proper hoses and fittings in good repair shall be used on site. Wherever possible, pistol grip fittings should be used on the end of hoses. All taps shall remain properly closed when not in immediate use and all broken pipes / fittings shall be isolated immediately and repaired within 24hours. • 1.3.6.2. The Contractor shall ensure that water conservation measures such as the use of drums/buckets/bins are placed beneath all water sources (Taps, Tanks, etc.) on site to capture any water wastage for appropriate reuse. • 1.3.6.3. The contractor will be responsible for monitoring all water sources on site regularly to minimise water wastage. <p>Penalty</p> <p>Failure to repair leaks and/or avoid wastage of water R2000</p>	
Motivation			
Currently there is no specification covering this aspect in the CEMP.			

Acceptance of these CEMP amendments			
EAC		Date	Signature
CCT (ERM)	<i>P. TITMUS</i>	<i>29/10/2019</i>	<i>[Signature]</i>